

Powhatan County Public Schools

Board Agenda Item

Meeting Date: May 6, 2008

| | |
|----------------------|-----------------------------|
| Agenda Item A: | Receive Construction Report |
| Special Recognition | _____ |
| Consent | _____ |
| Action | _____ |
| Information | _____ X _____ |
| Materials for Review | _____ |
| Closed Session | _____ |

Contact Person: Dr. Meara

Receive Construction Report

Recommendation: No Action

Construction Report

April 28, 2008

- I. Pocahontas Elementary School**
 - A. Several roof leaks have been repaired at this facility
- II. Powhatan Elementary School**
 - A. There are currently no construction projects at this facility.
 - B. Rooms will be identified for carpet replacement with VCT, for this summer.
- III. Pocahontas Middle School**
 - A. A few roof leaks have been repaired at this facility.
 - B. Rooms have been identified for carpet replacement, this summer, with VCT.
- IV. Powhatan Junior High School**
 - A. A few roof leaks have been repaired at this facility.
 - B. The water leak in the main front hall has been stopped. The underground line feeding the drinking fountain in the hall and gym was leaking. An alternate supply source is being investigated.
- V. Powhatan High School**
 - A. Bids for the underground fuel storage tanks will be received on Tuesday April 29, 2008. Four companies have received bid packets.
- VI. Elementary School #3**
 - A. Quarry tile is being installed in the kitchen and serving area.
 - B. Masonry, electrical, mechanical, plumbing, and structural work is in progress in various areas.
 - C. Metal stud work is being installed in the dining and gym areas.
 - D. Brick work continues on the west side of the building and in the courtyard.
 - E. The single ply roof has been installed over the gym, kitchen, main mechanical room, and the 2nd floor northwest section of the building.
 - F. Metal panel installation began last week at the mezzanine above the main mechanical room.
 - G. The boilers were set in place two weeks ago.
 - H. Permanent electric power to the building was established this month.
 - I. Tree removal has started at the area of the stream relocation.
 - J. Furniture bids were received on April 14, 2008.
 - K. Earthwork excavation continues at the northwest corner of the site as weather permits.
 - L. The main entrance sign (to match our existing schools) has been designed and accepted.
- VII. Miscellaneous**
 - A. Nothing to note at this time.

Prepared by: Mr. Russell E. Wilson